



Australia's National
Science Agency

GISERA | Gas Industry Social and Environmental Research Alliance

Progress report

Key controls or contributors to methane emissions from CSG
water holding ponds



Progress against project milestones

Progress against milestones/tasks are approved by the GISERA Director, acting with authority in accordance with the [GISERA Alliance Agreement](#).

Progress against project milestones/tasks is indicated by two methods: [Traffic light reports](#) and descriptive [Project schedule reports](#).

1. Traffic light reports in the Project Schedule Table below show progress using a simple colour code:

- **Green:**

- Milestone fully met according to schedule.
- Project is expected to continue to deliver according to plan.
- Milestone payment is approved.

- **Amber:**

- Milestone largely met according to schedule.
- Project has experienced delays or difficulties that will be overcome by next milestone, enabling project to return to delivery according to plan by next milestone.
- Milestone payment is withheld.
- Milestone payment withheld for second of two successive amber lights; project review initiated and undertaken by GISERA Director.

- **Red:**

- Milestone not met according to schedule.
- Problems in meeting milestone are likely to impact subsequent project delivery, such that revisions to project timing, scope or budget must be considered.
- Milestone payment is withheld.
- Project review initiated by GISERA Director.

2. Progress Schedule Reports outline task objectives and outputs and describe, in the 'progress report' section, the means and extent to which progress towards tasks has been made.

Project schedule table

TASK NUMBER	TASK DESCRIPTION	SCHEDULED START	SCHEDULED FINISH	COMMENT
1	Sampling logistics and field campaign planning	1 Sept 2023	31 Nov 2024	Complete
2	Field trips	1 Jun 2024	31 Mar 2025	
3	Data and sample analyses	1 Jul 2024	31 Jul 2025	
4	Coordination between the two CSG holding pond projects	1 Sept 2023	31 Jul 2025	
5	Project reporting	1 Sept 2023	31 Jul 2025	
6	Communicate findings to stakeholders	1 Sept 2023	31 Jul 2025	

Project schedule report

TASK 1: Sampling logistics and field campaign planning

BACKGROUND

During this task, we will consult with representatives from CSG companies in Queensland to select two CSG holding ponds with one produced water pond and one brine pond. This task will prepare for sampling of water and sediment samples of the CSG holding ponds in the Surat basin, and develop the safe, environmentally sensitive planning and logistics for sampling campaign.

TASK OBJECTIVES

1. Establish contact with representatives from CSG companies to guide the pond selection and further sampling campaign.
2. Select two representative CSG water holding ponds in the Surat basin based on pond dimensions (e.g., area and depth) and existing water chemistry.
3. Identify the accessibility and the required permission for the selected ponds.
4. Establish sampling requirements, e.g., volume, size, sampling depth, number.
5. Prepare sampling equipment/reagents.
6. Prepare for remote sampling fieldwork including accommodation, vehicle hire and OH&S considerations.
7. Establish logistics of transporting equipment and samples between CSIRO laboratory in Sydney and collection sites in Queensland.
8. Detail the analytical requirements from external laboratories.

TASK OUTPUTS AND SPECIFIC DELIVERABLES

This task will yield a series of documents describing sampling equipment, sampling details, analysis plan, field trip details and OH&S considerations.

PROGRESS REPORT

This milestone is complete. The details are as below.

Task objective 1: Establish contact with representatives from CSG companies to guide the pond selection and further sampling campaign.

Contacts with two industry operators in the Western Downs Region were established before the GISERA workshop in Chinchilla in April 2024. Pond visits were arranged after the Chinchilla workshop with both industry operators. These visits guided pond selection and preparation of a sampling plan including safety considerations, sampling equipment and sampling logistics.

Task objective 2: Select two representative CSG water holding ponds in the Surat basin based on pond dimensions (e.g., area and depth) and existing water chemistry.

After the pond visits, it was noted that not all the CSG holding ponds are plastic-lined, some use clay linings. Hence, two representative CSG water holding ponds - a produced water pond and a brine pond, both with plastic linings - were selected for this study. Additionally, a produced water pond with a clay lining was included to ensure representation of different CSG pond types in the Western Downs Region.

Task objective 3: Identify the accessibility and the required permission for the selected ponds.

The pond visits were also used to assess accessibility for sampling. The CSG holding ponds selected were all accessible by car via service roads.

Sampling plans were finalised in consultation with industry operators. Necessary safety training was completed and all required documents for the sampling were approved by the industry operators.

Task objective 4: Establish sampling requirements, e.g., volume, size, sampling depth, number.

Sampling requirements were established as follows. Three locations from each pond to be sampled. For each location, water from three depths (surface, middle and bottom depths) to be sampled for the water chemistry, microbial and algal community and organic compound analyses, and sediment to be collected from the bottom of the same location. If pond depth is shallow, only surface and bottom water depths to be sampled. Three replicates of water and five replicates of sediment to be collected for microbial analysis.

Task objective 5: Prepare sampling equipment/reagents.

Water and sediment sampling equipment have been prepared including a submersible pump for lateral sampling, a Van Dorn sampler for vertical water sampling and a sediment grabber for sediment sampling. A customised sediment sampling device was also made for collecting sediment from the plastic-lining ponds. A temperature logger was purchased for logging the water temperature during sampling. Microbial preservation solutions (DESS) and sample bottles for collection of water samples and sediments have been prepared.

Task objective 6: Prepare for remote sampling fieldwork including accommodation, vehicle hire and OH&S considerations.

Accommodation, vehicle hire and sampling logistics were organised in consultation with industry operators. Safety training requirements completed as required by industry operators.

Task objective 7: Establish logistics of transporting equipment and samples between CSIRO laboratory in Sydney and collection sites in Queensland.

Sampling equipment and containers were shipped to the CSIRO Pullenvale site and will be driven by field staff to Chinchilla by a hire car. Samples and equipment will be returned to CSIRO Lindfield via courier and water chemistry samples will be submitted to ALS Brisbane.

Task objective 8: Detail the analytical requirements from external laboratories.


- Water chemistry and sediment chemistry analyses to be done by ALS laboratory, with samples collected in containers provided by ALS.
- Microbial and algal sequencing will be done by Molecular Research DNA, using samples preserved in DESS bottles prepared in CSIRO Lindfield microbiology laboratory.
- Physical characterisations (particle size and surface area) of the sediment were analysed by Microanalysis Australia.

Variations to Project Order

Changes to research Project Orders are approved by the GISERA Director, acting with authority, in accordance with the GISERA Alliance Agreement. Any variations above the GISERA Director's delegation require the approval of the relevant GISERA Research Advisory Committee.

The table below details variations to research Project Order.

Register of changes to Research Project Order

DATE	ISSUE	ACTION	AUTHORISATION
25/06/2024	To allow for measurements to be taken in three locations for each CSG water pond (two originally planned), an additional \$25,000 funding is required for the increased number of samples to be commercially tested.	An additional \$25,000 (\$19,750 GISERA funding & \$5,250 CSIRO in-kind) is allocated to overall project budget.	

As Australia's national science agency and innovation catalyst, CSIRO is solving the greatest challenges through innovative science and technology.

CSIRO. Unlocking a better future for everyone.

Contact us

1300 363 400
+61 3 9545 2176
csiro.au/contact
csiro.au

For further information

1300 363 400
gisera.csiro.au

GISERA is a collaboration between CSIRO, Commonwealth and state governments and industry established to undertake publicly-reported independent research. The purpose of GISERA is to provide quality assured scientific research and information to communities living in gas development regions focusing on social and environmental topics including: groundwater and surface water, greenhouse gas emissions, biodiversity, land management, the marine environment, and socio-economic impacts. The governance structure for GISERA is designed to provide for and protect research independence and transparency of research.